

Project Update

2020 Road Resurfacing Project

Date: 10/16/20

This week, the Contractor continued adjusting utility boxes to finish grade on Reliez Valley Road and Acalanes Road; and started on St. Mary's Road.

Next week, the Contractor anticipates performing the following work:

1. Continue to adjust the utility boxes to finish grade and paving around them on Reliez Valley Road, Acalanes Road, St. Mary's Road, and Beechwood Drive;
2. Continue placing the permanent striping on all streets within project limits;
3. Start grinding and paving crosswalks along Reliez Valley Road to include: Angelo Street, La Caminita, Silver Dell, and Echo Springs;
4. Start placing asphalt berms Thursday and Friday on all streets within project limits.

While the work is in progress, please lend us your cooperation and extra patience and be alert to equipment, workers, and traffic.

If you have any questions or concerns, I may be reached at (925) 284-1951 or contact the Contractor's Project Manager, Troy Miles at (707) 391-5082. Again, your patience and cooperation are very much appreciated.

*Farzaneh Sanders
Senior Engineer
City of Lafayette*